GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department- Taraka Rama Thirtha Sagaram Reservoir Project – Revised estimate- Administrative sanction for an amount of Rs 471,31,41,461/- Accorded - Orders - Issued.

WATER RESOURCES (Proj.I.A1) DEPARTMENT

G.O.MS.No. 93 **Dated: 21-09-2015**

Read the following:-

From the CE, North Coast, Visakhapatnam, Lr.No. CE/NC/VSP/ DEE3/AEE4/ 2609/Vol.25, dated 11-07-2014 and 23-02-2015.

ORDER:

In the references read above, the Chief Engineer, North Coast, Visakhapatnam has submitted that the work "construction of Tarakarama Thirtha Sagaram Reservoir Project located in Vizianagaram District" contemplated for an ayacut of 24,710 acres (10,000 Hectares) was administratively approved for an amount of Rs 220.04 crores vide Govt Memo dated. 4003/Med.Irr./2005, dated 19-02-2005. The work was entrusted to M/s CR18G-BSCPL (JV) vide Superintending Engineers agreement for an amount of Rs 181.50 Cr under Package 21 for an agreement period of 2 years.

2. The Chief Engineer, North Coast has further submitted that as per the instructions of the Govt issued vide memo No. 1303/M&MICAI/2013, dated 30-05-2013, certain portion of work costing Rs 51.30 Cr i.e., main earth dam from Km 2.200 to Km 5.749 and Dyke-I from Km 0.000 to Km 0.890 with its allied works were deleted from the purview of original agency with mutual consent due to abnormal increase in the depth of cut off trench and increase in bund section as it is the only feasible option available and advantageous to the Government. The deleted portion of work was entrusted to M/s SCL Infratech Ltd, Hyderabad for Rs 172.23 Cr under Package No. 21-A.

3. The Chief Engineer, North Coast has, therefore, submitted the proposals of Revised Administrative approval in respect of Taraka Rama Thirtha Sagaram Reservoir Project, Vizianagaram District and requested to examine and communicate the Revised Administrative approval at an early date.

4. Government after careful examination hereby accord Administrative sanction to the revised estimate in respect of Taraka Rama Thirtha Sagaram Reservoir Project, Vizianagaram District for an amount of Rs 471,31,41,461/- (Rupees Four seventy one crores thirty one lakhs forty one thousand and four hundred sixty one only) subject to the correctness of price adjustment calculations for cement, steel, POL (based on approved fuel factor) as per agreement conditions and Government orders in force.

5. The expenditure shall be chargeable to the Head of Account "MH 4701-COL on Major and Medium Irrigation-03- Medium Irrigation- Commercial- MH 202 Tarakaramathirtha Sagaram Project- GH 21 AIBP- SH 26 D&A SH (27) C&D-530/531 OE and 530/532 Lands."

6. The Chief Engineer, North Coast, Visakhapatnam shall take necessary action accordingly.

PTO

7. This order issues with the concurrence of Finance (W&P II) Department vide their U.O.No.10756/163/W&P II/15, dated 17-08-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, North Coast, Visakhapatnam
Copy To:
The Prl. AG, AP, Hyderabad.
Finance (W&P II) Department
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER